Tremco CPG UK Limited
Cavendish House, Unit 1
Enterprise 36, Barnsley
S75 3DZ, United Kingdom

BUILDEASE PRE-CUT ICF KIT

BUDGET PRICE QUOTATION

Quotation No:	ES26-084	**Date:**	20/10/2026
Attention:	Mr K & Mrs Burrell	**Valid Until:**	19/11/2026
Project:	Plot 1 Rivendell Park, Douglas	**VAT Rate:**	20%
Site Address:	New Dwelling, Plot 1 Rivendell Park, Douglas, Lanark, South Lanarkshire ML11 8EB (Foote McBride C2523)	**Revision:**	B

Revision B: Roof L ridge corrected to 120x400 GL24h (model) - price unchanged

All figures quoted are subject to the VAT rate stated. We thank you for your recent enquiry and take pleasure in submitting our budget price quotation for works set out within the specification attached.

SPECIFICATION

Brief Details of Kit

Nudura pre-cut ICF kit for 1 plots as modelled in the BuildEase Design Suite.

Accessories

Accessories such as VJC Clips, Fibre Tape, Protective Tape, Spray Foam, Form Lock, & T Junction Straps have all been allowed for within this quotation.

Delivery

In the absence of a build sequence at this stage, we have allowed for FB to be delivered first followed by L1 and then L2. Should you require these deliveries breaking into smaller loads, this can be discussed at order stage. Haulage costs will be confirmed based on the agreed build sequence for the full site.

Alignment

We have allowed for 3 No. stillages of alignment systems for a period of 6 weeks. See pricing schedule for alignment system costs.

BuildEase Pre-Cut Service

Our BuildEase Pre-Cut Service allows for the Design, co-ordination, installation drawings, pre-cutting & packaging of forms and access to our field services support team as required. Our team have made every effort to keep wastage to a minimum using our award-winning BuildEase Design Suite Software.

Lead Time

Our current lead time is 5-6 weeks from placement of order. Our lead time commences once our order form has been returned, construction architectural drawings are received, and structural engineering details are made available to us.

PRICING SCHEDULE

Plot 1 Rivendell Park, Douglas	Materials & Accessories	Pre-Cut Service	Alignment	Net (excl. Haulage)
ES26-084-1-1-Plot_1_Rivendell_Park_Douglas_Lanark_ML11_8EB_Items_to_Quote.xlsx	£24,872.37	£1,702.62	£1,440.00	**£28,014.99**

Supply of ICF Materials & Accessories	£24,872.37
BuildEase Pre-Cut Service Fee — Optimised Cutting, Drawings & Field Support	£1,702.62
Alignment System - 3 No. stillages at £80.00/wk for 6 weeks	£1,440.00
Haulage Fee Estimate (Full Project) *(2 loads)*	£1,124.76
Net Total (excl. VAT)	**£29,139.75**
VAT at 20%	**£5,827.95**
GRAND TOTAL (Inc. VAT):	**£34,967.70**

EXCLUSIONS & CLARIFICATIONS

- Haulage is an approximate estimate - dependent on build sequence.
- Scotland: the design must satisfy the Building Standards (Scotland) technical handbooks (warrant by South Lanarkshire Council). Building height ~6.3 m above the ground floor (ridge) - below 11 m.
- Basement: 10in Standard ICF on the same core centre lines as the 6in XR35 ground floor (cores aligned). Basement waterproofing to BS 8102 is by a specialist waterproofing designer (raft / Type B concrete and any cavity drain are not in this price). The ICF pool tank is included on an assumed 1.5 m water depth (outline only on the drawings) - pool structure, tanking and pool equipment by the pool specialist / engineer.
- Basement height modelled as drawn: garage floor ~3.27 m below the ground floor (8 courses, FFL -3,300); the laundry door threshold is drawn 620 mm above the basement floor (internal step - to be confirmed).
- Structural engineer to design: the ground floor suspended slab over the pool and the 7.5 m garage, the 4.55 m garage door lintel, the vaulted roof ridge beams (120x400 GL24h glulam on steel posts in the wing, 140x800 GL24h glulam over the lounge / dining) and the glazed gables. Slabs, roof timbers, steel posts, glazing, windows and timber partitions are shown in the 3D model for coordination only and are not part of this price.

We trust the above meets with your approval and look forward to discussing the project in more detail soon.

Yours sincerely

Thomas Smith
BuildEase Manager

TERMS AND CONDITIONS

PAYMENT TERMS

Credit Account to be arranged upon placement of order subject to acceptance.

VAT

At Current Rate.

FIXED PRICE PERIOD

Our price will remain firm for a 1-month period from date of quotation.

The BuildEase kit will only be designed once an official order has been placed. Any special design considerations will be assessed at this time which may affect the final selling price of this kit.

DELIVERY

In the event of delivery being deferred by the client from timescale agreed at order stage, Tremco CPG reserve the right to invoice for those components manufactured or held in store to meet initial delivery date.

Should delivery date be deferred due to delays out of Tremco CPG's control:

- Tremco CPG reserves the right to charge for storage of components. This will be charged at £200 / wagon load / week.
- Tremco CPG reserves the right to re-schedule the design & fabrication works to our next available slot.

GENERAL

It is the clients / architects' responsibility to approve BuildEase design drawings. Tremco CPG reserve the right to change delivery dates accordingly should we not meet our target design freeze date due to the late return of design approval.

It is the customer's responsibility to ensure that foundations are prepared in accordance with dimensioned plans provided and level to tolerances detailed in the installation drawings provided. Foundations to be clean, dry and free from debris.

Tremco CPG reserve the right to claim for any additional or remedial works necessary resulting from any such defects.

It is the clients' responsibility to inform Tremco CPG of any defects and give us the opportunity to return and rectify any such defects.

We will not accept costs for any remedial works which are carried out without our prior knowledge.

It is the customer's responsibility to ensure that the project is covered by appropriate insurance such as one of the currently available contractors all risks policies, which cover materials, theft, fire, flood, etc.

Tremco CPG reserve the right to claim for any additional or remedial works necessary resulting from any such defects.

All materials / components / services provided by Tremco CPG shall remain the property of Tremco CPG until all goods and services are paid for in full.

ORDER ACCEPTANCE FORM

Please complete the details below and return a signed copy to confirm your order. Retain one copy for your records.

Quotation No:	ES26-084	**Date:**	
Client / Company:	Mr K & Mrs Burrell	**Company No:**	
Contact Name:		**Telephone:**	
Email:			
Client Address:			
		Postcode:	
Site Address:	New Dwelling, Plot 1 Rivendell Park, Douglas, Lanark, South Lanarkshire ML11 8EB (Foote McBride C2523)		
		Postcode:	
Purchase Order No:		**Order Value:**	£34,967.70
Preferred Delivery:			

AUTHORISATION

I / We confirm that the above Terms and Conditions are acceptable and hereby place an order as per the quotation referenced above.

Print Name:		**Position:**	
Client Signature:		**Date:**	
Tremco CPG Approval:		**Date:**	

This document may be signed electronically. Double-click a signature field above to sign. An electronic signature is legally binding and has the same effect as a handwritten signature.